

ANDREW M. CUOMO Governor

MATTHEW J. DRISCOLL Commissioner

SONIA A. PICHARDO, P.E. Regional Director

Date: May 31, 2017

Flushing Asphalt, LLC 120-01 31st Avenue Flushing, New York 11354

Re: Annual HMA Plant Approval

Facility: H0239

Gentlemen:

On May 25, 2017 personnel from the Regional Materials staff completed the inspection of your bituminous concrete production facility located in Flushing, NY.

As a result of this inspection, it has been determined that the physical plant features, the automation and recordation equipment at this facility are in conformance with the requirements outlined in New York State Department of Transportation's Materials Procedure 401, dated May 2013.

Approval is hereby given to supply bituminous concrete from this facility to department projects during the 2017 construction season.

When producing for Department projects the following limitations shall apply:

- 1. The batching of mineral filler will not be permitted.
- 2. The production of recycle mixes will be permitted.
- 3. The maximum holding time for the hot bituminous holding system is 24 hours.

4. Switch Position Location
Feeders # 1-8 Auto Manual Panel
A/C Valve Auto Manual Panel

Your continued approval will be contingent upon satisfactory and timely completion of the scale checks, adherence to an approved control plan, and all applicable safety requirements.

Yours truly,

Paul Anderle,

Regional Materials Engineer, R-11

Paul andule

cc: R. Dhamdhere, Materials & Geotech Supervisor, R-11

file